Tree Report Dated the 25th of August (date requires ammendment)

Tree survey Lyneham 25 th august

Chestnut tree by number 64 tree 0304 light prune to clear wires and remove decayed lower dead branch

0305 monkey puzzle dead branches remove and lower branches dead by drought

0306 copper beech by hedgerow cottage Crown left to give 2 m clearance over a bus stop

0307 opposite garage tilia lime tree remove epicormic growth crown lift over sign
Dead wood over footpath

0308 red chestnut by Methodist Church remove epicormic growth
Remove ivy
Crown lift over path

0311 Silverbirch monitor because of
drought

Lime Tree by Methodist Church
Sparse crown minor dead wood

0313 silver birch dead wood dead wood at base fell

Lime tree by 0313 no works

Ash tree by number 60 green lands substantial dead wood over 25mm to remove and monitor

0314 silver birch no works Ash tree

Ash tree closer to number 60 remove major dead wood

Copper beech by flower bed no works

Cut leaf beech bleeding canker at base advantiousos growth which is good but remove entirely dead wood

Beech by comparative stone
No works needed

Red chestnut in corner no works needed

Lime tree by large lime tree by victory lodge minor dead wood

Lime tree by road by village hall remove epicormic growth and crown lift to 4 mtr

Multi stem Lime by Lyneham and braden stoke noticeboard remove epicormic growth

Lime by 59a crown lift over path and around tree

Tree Report Dated the 25th of August (date requires ammendment)

Fifty nine no works needed epicormic growth no much

Lime tree by 59 and thatch house monitor on 1 year frequency as very poor condition minor dead growth

Lime tree closet to thatch house number 57 no works needed

Purple beech by 57 very sparse crown from drought re inspection one year

Beech by 56 small leaf remove dead wood over path

Fair light house
Regenerating ash stump grind as budget allows

Sycamore by barbers minor dead wood crown lift

Silver birch by piggy's minor dead wood

0582 no works needed

0581 no work needed

Plum opposite 48 by pond church farm branches over path prune to clear wires caught up

Stag headed Norway maple by pond fell give light for willow

Twin stem willow in pond Dead make monolith 4 mtr as good habitat

Maple 0412 opposite of piggy's no works needed

Silverbirch 0411
No work needed

Silver birch opposite piggy's no work needed

Beech opposite piggy's no work needed

Oak tree next to it dead top small tree

Oak tree next to it
No work needed

0386 silver birch no works needed

0387
Willow no works needed

Willow next to willow in ditch no work needed

Willow by oak by ditch no works needed

Tree Report Dated the 25th of August (date requires ammendment)

0389
Massive willow large major dead wood

Willow next to 0389 major dead wood

Willow 0391
next to it again in ditch dead branches needs work

Willow next to it top blown out no work needed

0379 willow major dead branches

0377chestnut no work needed

Huge 0376 poplar by white metal bridge reduce over road by 3 mtr

Larch 0410 minor dead wood

Chestnut by larch no work needed

Norway maple leaning towards property minor dead wood

Sycamore no tag declining monitor
Top dying by 0405

0405 sycamore minor dead wood

Sycamore in very corner by path epicormic growth minor dead wood

Held up branch in corner cut out

Small leaf beech huge tree multiple stem from two mtr major dead wood 5 hours

Sycamore no tag no work next to beech

0394
Sycamore one low branch dead

Sycamore by 0394 no work needed

Ash tree by sycamore large amount die back needs work

Sycamore closest to house number 54 minor Deadwood

0378
Sycamore sever ivy

0367 Sycamore no work needed

Tree Report Dated the 25th of August (date requires ammendment)

0366 popular huge no work needed

0369 Silverbirch remove lower deadwood

Horse Chestnut by 0369 no work needed

0371
Willow low branch over path remove

Sycamore and chestnut by ditch no work needed
Lime Tree next to it no work needed

Sycamore by bus stop by 54 Green no work needed

Horse chestnut by 54 Crown lift

Norway Maple by number 54 the Green no work needed

0357 oak tree no work needed

Next to 0357
Grey poplar sever ivy

Next to it grey poplar sever ivy

Ash tree in huge decline defoliate with insect activity remove major dead wood and monitor

Purple beech 0356
Crown lift over path nothing else

0352 willow
No work needed

0351 Oak Tree Lift over sign
Remove hanger on lower branch dead inspect hazard beam wood remove especially over footpath 3 hours

Horse chestnut behind Oak Tree no tag minor deadwood

Three silver birch 0346 minor dead wood

0344 horse Chestnut, no work needed

Field Maple behind purple beech minor dead wood

Horse Chestnut next to Field Maple no work needed

Ash Tree next to horse Chestnut run along back of boundary no work needed

0337 silver Birch collection of three remove dead wood and monitor in one year

Tree Report Dated the 25th of August (date requires ammendment)

Large purple across from 59 beech Dying in Upper Crown make one year inspection

Rowan 0340 remove and replace dead at base

Field maple by three silver Birch no work needed

0332 copper Beach remove
Deadwood 3 hours

Horse chestnut behind 332 no work needed

Ash tree by bench behind 332 Ash die back dismantle and fell 4 hours

Copperbeech Tree
330 remove major deadwood3 hours

331 copper Beech Tree remove deadwood 3 hours lift over path

Willow next to Laurel area reduce limb going towards street light to upright 2 m from main stem remove dead wood reduce road side lateral to secondary stem

Dead Tree fell between Ash and Chestnut behind Willow next to 328

0328 horse chestnut, no work needed

Salic capre goat willow spice of Asia edge of car park fell

Beech next to goat willow decline re inspect 1 year sever severe ivy

Sycamore fell by spice of Asia

Ash by spice Asia lift lower branch by road reinspect in one year as looks like insect damage

By 83 the Green close to mobile Home Sycamore internal damage needs to be felled terminal decline not on our schedule